



1500 Intracoastal Drive
Port Arthur, Texas 77642
(409) 962-0251

CARGO HOSE TEST

BARGE NAME: Bonsouthin 410
TEST DATE: 9-10-18

ALL HOSE ARE HYDROSTATIC TESTED

PORTABLE CARGO HOSE: TEST AT 1.5 MAWP (150 PSI MINIMUM)
REFERENCE 46 CFR 153.940

- A. SERIAL # CHTX 16492 MAWP 150 TEST PSI 125 SIZE 8"
- B. SERIAL # _____ MAWP _____ TEST PSI _____ SIZE _____
- C. SERIAL # _____ MAWP _____ TEST PSI _____ SIZE _____
- D. SERIAL # _____ MAWP _____ TEST PSI _____ SIZE _____
- E. SERIAL # _____ MAWP _____ TEST PSI _____ SIZE _____
- F. SERIAL # _____ MAWP _____ TEST PSI _____ SIZE _____

Signature of Tester:	<u>Cleveland Moore</u>
Printed Name of Tester:	<u>Cleveland Moore</u>



1500 Intracoastal Drive
Port Arthur, Texas 77642
(409) 962-0251

BARGE VAPOR-TIGHTNESS TEST

This barge was tested in accordance with the National Emission Standard for Benzene. Emissions from Benzene Transfer Operations, 40 CFR section 61.304f and is considered vapor tight. Test results are valid for (1) year from date of test.

BARGE NAME: Gonsoulin 410 ID# _____

DATE OF TEST: 9-10-18

BARGE OWNER: Lebeouf Towing

OWNER ADDRESS: P.O. Box 9036 Houma L.A. 70361

Cleveland Moore
Tester's Name (Print)

Cleveland Moore
Tester Signature

Franklin Webb
Witness Name (Print)

Franklin Webb
Witness Signature

Witness Affiliation _____

TEST RESULTS

Time Started 8:30 pm
Time Completed 9:00 pm

Beginning Pressure 28 inches H2O
Ending Pressure 28 inches H2O
Total Pressure loss 0 inches H2O
Allowable Pressure loss 0 inches H2O

Pressure cargo tanks & vapor system to (28) twenty-eight inches of water using manometer to record the pressure. Close all air valves and allow the vessel to remain with pressure on it for (30) thirty minutes. Use soap and water to test and inspect for leaks. After (30) minutes record the pressure and time of start and completion.



1500 Intracoastal Drive
Port Arthur, Texas 77642
(409) 962-0251

INSTRUCTIONS: ALL FIELDS ARE REQUIRED.

BARGE NAME: Gonsoulin 410

Annual Operational Cargo Piping Test (actual date of test) 9-10-18

Test Pressure: 100 PSI

(Completed in accordance with Letter of Alternative Compliance (LOAC) to 33 CFR 156.170. Test procedure detailed in CGO-015 Annual Cargo Pipe Test Procedure)

See Approval Letter of Alternative Compliance

***NOTE: Cargo pump system test is conducted by Blessey Marine Personnel.**

Signature of Tester:	<u>Cleveland Moore</u>
Printed Name of Tester:	<u>Cleveland Moore</u>

