



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address - 16600 Des Plaines Rd., Lemont, IL 60439
Lemont Shipyards Phone: 630-972-2920 Fax: 630-972-2915
Billing Address - 23213 S. Youngs Rd., Channahon, IL 60410

Phone: (630) 972-2920

Fax: (630) 972-2915

IMT BARGE PIPE TEST LETTER

INSTRUCTIONS: Fill out completely. Write "N/A" on any non-applicable line items.

BARGE NAME/NUMBER ~~523~~ Gan Soulin 523

LAST HYDRO TEST DATE (188 PSI): 31 March 2017
(USCG REQUIRED TWICE IN FIVE-YEARS)

Note: Test results are valid for one (1) year from date of test.

Letter of Expiration Date (One year from test): 3-29-19

1) Cargo Piping and Valves (Date of Test): 3-29-18
Annual Test Pressure (125 PSI)

2) Cargo Relief Valve (Date of Test): 3-29-18
Annual Test Pressure (125 PSI)

3) Cargo Pressure Gauge (Date of Test): 3-29-18
Annual Percent of Accuracy (%): ~~7~~ 10%

4) Steam Piping and Relief Valves (Date of Test): N/A
Annual Test Pressure (125 PSI): N/A

SIGNATURE: Manuel Silva
PRINTED NAME: Manuel Silva

WITNESS: [Signature]
PRINTED NAME: Clifford Chapman

PLACE ORIGINAL IN DOCUMENT FOLDER ON BARGE AND ATTACH ONE COPY OF REPORT TO BARGE JOB WORKSHEET PACKET.



ILLINOIS MARINE TOWING, INC.

LEMONT SHIPYARD

Lemont Shipyards Physical Address - 16600 Des Plaines Rd., Lemont, IL 60439
Lemont Shipyards - Phone: 630-972-2920 Fax: 630-972-2915
Billing Address - 23213 S. Youngs Rd., Channahon, IL 60410

I. BARGE VAPOR TIGHTNESS TEST SHEET

Barge Name: Goan Soulin 523 Barge Owner: Iceboof towing
 Date of Test: 3-29-18 Name of Tester: Manuel Silva Jr
 Witnessing Inspector: Mike Fox & Chapman Inspector Signature: [Signature]

TEST RESULTS

This barge has been tested in accordance to section 61.304f and is considered to be vapor tight.

Signature of Tester : Manuel Silva Jr Test Time Completed: 1510
 Beginning Pressure: 1 PSI Ending Pressure: 1 PSI

II. TRANSFER SYSTEM TESTING DATA

The Pipeline System was tested at 187.50 P.S.I. _____
 The Pressure Relief Valve was tested at 125 P.S.I. _____
 The Cargo Hose was tested at 187.50 P.S.I. _____
 The cargo pipeline pressure gauge is working to within 10% of shown pressure.

III. STEAM SYSTEM TESTING

The Steam System was tested at _____
 The Steam Pressure Relief Valve was tested at _____

x Manuel Silva Jr

Illinois Marine Towing Lemont Shipyards

Date: 3-29-18