

Illinois Michigan OIL

A Family Company

PIPELINE TEST CERTIFICATION

Vessel ID Number: Gonsoulin 407

Testing Location: Lemont, IL

Vessel Operator: LeBeouf

Date Tested: 05/26/18

I CERTIFY THE FOLLOWING TESTS WERE CONDUCTED IN COMPLIANCE WITH: 33-CFR-156.170 & 46-CFR-35.35.70

<u>TEST</u>	<u>RESULTS</u>
1. Test all oil transfer piping systems annually at the pressure of the relief valve or at 1.5 times the maximum allowable working pressure (MAWP) plus any static head pressure in the system for which the equipment will be used.	Test Pressure: <u>186.5</u> PSI
2. Test the transfer relief valve annually. It must not exceed the pressure for which it was set and release at or below the manufacturer's set pressure.	Test Pressure: <u>N/a</u> PSI
3. Test each pressure gauge annually. Each pressure gauge must read within 10 percent of the test pressure or be replaced.	Test Pressure: <u>N/a</u> PSI Actual Pressure: <u>N/a</u> PSI
4. Test each remote controlled operation, or indicating equipment, such as, a remotely operated valve, tank level alarm, or emergency shutdown.	Operational: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Repaired: Yes <input type="checkbox"/> No <input type="checkbox"/>
NOTES:	OVERALL RESULTS: PASS <input checked="" type="checkbox"/> FAIL <input type="checkbox"/>

Tester Name: Joe Derbas
Tester Title: Field Manager
Tester Company: IMO



Witness Name: Jose Cuautencos
Witness Title: Laborer
Witness Company: IMO



Indemnification: Illinois & Michigan Oil, LLC offers no warranty neither expressed nor implied, to the vessel owner stated above, as to the integrity of the tests performed that are listed on this document once the vessel leaves our facility. To the extent permitted by law, vessel owner, agrees to hold harmless Illinois & Michigan Oil, LLC, its/their officers directors, agents, and employees from and against any and all claims, suits, liens, judgments, damages, losses, and expenses including reasonable legal fees and costs arising in whole or in part and in any manner from acts, omissions, breach, or default in connection with performance of any work by Illinois & Michigan Oil, LLC, its officers directors agents employees and subcontractors.

Illinois Michigan **OIL**

A Family Company

VAPOR TIGHTNESS TEST CERTIFICATION

Vessel ID Number: Gonsoulin 407

Testing Location: Lemont; IL

Vessel Operator: LeBeouf


Date Tested: 05-26-18

*Required by Subpart BB-National Emissions Standards for Benzene Emissions from Benzene Transfer Operations,
Section 40 CFR 61.300 to 40 CFR 61.306.*

Instructions: Test Cargo Tanks and Related Vapor System to 1.5 PSI of dry air and record pressure. Allow vessel to remain pressurized for 30 minutes while using the soap test to inspect for leaks. At the end of the 30 minutes, record the ending pressure reading.

<u>TEST</u>	<u>RESULTS</u>
1. Test Type	Dry Air and Soap
2. Starting Pressure	1.50 PSI
3. Test Pressure Held For	30 Minutes
4. Ending Pressure	1.49
5. Test Cert Expiration	05-26-19
NOTES: N/a	OVERALL RESULTS: PASS <input checked="" type="checkbox"/> FAIL <input type="checkbox"/>

Tester Name: Joe Derbas
 Tester Title: Field Manager
 Tester Company: IMO



Witness Name: Jose Cuautencos
 Witness Title: Labor
 Witness Company: IMO



Indemnification: *Illinois & Michigan Oil, LLC offers no warranty neither expressed nor implied, to the vessel owner stated above, as to the integrity of the tests performed that are listed on this document once the vessel leaves our facility. To the extent permitted by law, vessel owner, agrees to hold harmless Illinois & Michigan Oil, LLC, its/their officers directors, agents, and employees from and against any and all claims, suits, liens, judgments, damages, losses, and expenses including reasonable legal fees and costs arising in whole or in part and in any manner from acts, omissions, breach, or default in connection with performance of any work by Illinois & Michigan Oil, LLC, its officers directors agents employees and subcontractors.*